

ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2020/2021

PROCUREMENT PLAN FOR GOODS, WORKS AND NON-CONSULTANCY SERVICES FOR EXTERNAL USE

Name of Procuring Entity:

TANZANIA ELECTRIC SUPPLY COMPANY - HEAD OFFICE

FINANCIAL YEAR

2020/2021

S/N	Description	Tender No.	Lot Number	BASIC DATA		PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	Gen. Proc Notice Advert	INVITATION		Invitation for Tendering			Contract Amount in TZS	Date Contract Award	Date Contract Signature	
						Invitation Date	Closing-Opening	Tender Invitation Date	Tender Closing-Opening					
	1	2	3	4	5	6	7	8	9	10	11	12	13	
WORKS														
1	Proposed Construction of 4 Storey Kilimanjaro Regional Office Building	PA/001/2020-2021/HQ/W01	N/A	RT	31/08/2020	N/A	N/A	30-Sep-20	23-Oct-20	26-Nov-20		31-Dec-20	24-Feb-21	Plan Actual
2	Proposed Construction of 2 Storey Chamwino District Office Building - Dodoma	PA/001/2020-2021/HQ/W02	N/A	RT	31/08/2020	N/A	N/A	23-Sep-20	16-Oct-20	19-Nov-20		24-Dec-20	17-Feb-21	Plan Actual
3	Renovation of 7 Storey TANESCO Ilala Building (Previously used by Ministry of Energy)	PA/001/2020-2021/HQ/W03	N/A	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual
4	Proposed Construction of 4 Storey Coast Regional Office	PA/001/2020-2021/HQ/W04	N/A	RT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual
5	Supply, Installation and Commissioning of Automatic Sprinkler System at the Control Room and Inspection, Service, Calibration of Automatic Plant Firefighting System under Framework Arrangement from EPC Contractor at Kinyerezi II Power Plant	PA/001/2020-2021/HQ/W05	N/A	SS	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		19-Nov-20	3-Dec-20	Plan Actual
6	Proposed Construction of 8 Storey TANESCO Regional and Zone Office in Arusha Region	PA/001/2020-2021/HQ/W06	N/A	RT	31/08/2020	N/A	N/A	23-Sep-20	16-Oct-20	19-Nov-20		24-Dec-20	17-Feb-21	Plan Actual
7	Proposed Construction of 4 Storey Manyara Regional Office	PA/001/2020-2021/HQ/W07	N/A	RT	31/08/2020	N/A	N/A	30-Sep-20	23-Oct-20	26-Nov-20		31-Dec-20	24-Feb-21	Plan Actual
8	Construction of Proposed 4 Storey TANESCO Mtwara Regional and Zone Offices	PA/001/2020-2021/HQ/W08	N/A	RT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual
9	Design Procurement and Supply of 113km, 220kV Shinyanga - Simiyu Transmission Line and Associated Substation at Bariadi and Bay Extension at Ibadakuli	PA/001/2020-2021/HQ/W09	N/A	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan Actual
10	Rehabilitation of Protection and Control System at Majani Mapana Substation	PA/001/2020-2021/HQ/W10	N/A	NCT	31/08/2020	N/A	N/A	23-Sep-20	16-Oct-20	19-Nov-20		24-Dec-20	17-Feb-21	Plan Actual
11	Reconductoring of High Capacity Thermal Conductor for 132kV Ubungo - Makumbusho Transmission Line [7.3 km] using Thermal Conductor	PA/001/2020-2021/HQ/W11	N/A	NCT	31/08/2020	N/A	N/A	30-Sep-20	23-Oct-20	26-Nov-20		31-Dec-20	24-Feb-21	Plan Actual

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual		
				Procurement Method	Invitation Date		Closing-Opening	INVITATION		Tender Closing-Opening		Tender Invitation Date	Tender Closing-Opening	Contract Amount in TZS		Date Contract Award	Date Contract Signature
								Invitation Date	Closing-Opening								
1	2	3	4	5	6	7	8	9	10	11	12	13					
12	Supply, Installation and Commissioning of Teleprotection Equipment for 16 Grid Substations with Optical Fiber (Ubungo, Morogoro, Kidatu, Kihansi, Iringa, Mtera, Dodoma, Singida, Babati, Njiro, Kiyungi, Same, Hale,Tanga, Mlandizi and Chalinze]	PA/001/2020-2021/HQ/W/12	N/A	ICT	31/08/2020	N/A	N/A	14-Oct-20	23-Oct-20	4-Dec-20		8-Jan-21	4-Mar-21	Plan			
														Actual			
13	Design, Supply, Installation and Commissioning of 132kV Busbar at Ubungo Substation.[Switch Gears and bus bar pipes]	PA/001/2020-2021/HQ/W/13	N/A	ICT	31/08/2020	N/A	N/A	28-Oct-20	6-Nov-20	18-Dec-20		22-Jan-21	18-Mar-21	Plan			
														Actual			
14	Supply, Installation and Commissioning of 220/132/33kV, 60/90MVA Transformer at Njiro Substation	PA/001/2020-2021/HQ/W/14	N/A	ICT	31/08/2020	N/A	N/A	14-Oct-20	23-Oct-20	4-Dec-20		8-Jan-21	4-Mar-21	Plan			
														Actual			
15	Installation Work for AMR Meters - 8,000 Distribution Transformers Countrywide	PA/001/2020-2021/HQ/W/15	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan			
														Actual			
16	Revival of 45MVA Defective Transformer at Kidatu Substation	PA/001/2020-2021/HQ/W/16	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan			
														Actual			
17	Modification of Blackstart Generator from Manual to Fully Automated Operation at 45MW Tegeta Plant	PA/001/2020-2021/HQ/W/17	N/A	SS	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		17-Dec-20	31-Dec-20	Plan			
														Actual			
18	Integrated Security Management System Phase II for Kidatu, Kihansi and Mtera Hydro Power Plants	PA/001/2020-2021/HQ/W/18	N/A	SS	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		19-Nov-20	3-Dec-20	Plan			
														Actual			
19	Construction of 280 km of High Voltage Alternating Current (HVAC) 400 kV Double Circuit Transmission Line from Nyakanazi to Kigoma	PA/001/2020-2021/HQ/W/19	N/A	ICT	31/08/2020	N/A	N/A	30-Sep-20	9-Oct-20	20-Nov-20		25-Dec-20	18-Feb-21	Plan			
														Actual			
20	Extension of 220/400 kV Nyakanazi Substation and Construction of a New 400/132/33 kV Kigoma (Kidahwe) Substation	PA/001/2020-2021/HQ/W/20	N/A	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan			
														Actual			
21	Integration of Existing Kigoma/Kasulu 33/11 kV Distribution Networks (75km) to the Main Grid, Low Voltage Lines (100km) including MV/LV Distribution Transformers in Kigoma Region	PA/001/2020-2021/HQ/W/21	N/A	ICT	31/08/2020	N/A	N/A	7-Oct-20	16-Oct-20	27-Nov-20		1-Jan-21	25-Feb-21	Plan			
														Actual			
22	Design, Supply, Installation, Testing and Commissioning of 93km, 400kV Double Circuit Transmission Line from Chalinze to Kinyerezi	PA/001/2020-2021/HQ/W/22	N/A	ICT	31/08/2020	N/A	N/A	30-Sep-20	9-Oct-20	20-Nov-20		25-Dec-20	18-Feb-21	Plan			
														Actual			
23	Design, Supply, Installation, Testing and Commissioning of 173km, 400kV Double Circuit Transmission Line from Chalinze to Kilosa	PA/001/2020-2021/HQ/W/23	N/A	ICT	31/08/2020	N/A	N/A	23-Sep-20	2-Oct-20	13-Nov-20		18-Dec-20	11-Feb-21	Plan			
														Actual			
24	Design, Supply, Installation, Testing and Commissioning of 172km, 400kV Double Circuit Transmission Line from Kilosa to Dodoma and Extension of Existing 400/220kV Dodoma substation	PA/001/2020-2021/HQ/W/24	N/A	ICT	31/08/2020	N/A	N/A	30-Sep-20	9-Oct-20	20-Nov-20		25-Dec-20	18-Feb-21	Plan			
														Actual			
25	Design, Supply, Installation, Testing and Commissioning of New 400/220kV Kinyerezi substation	PA/001/2020-2021/HQ/W/25	N/A	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan			
														Actual			
26	Construction of 40km, 220kV Transmission Line from Kibaha to Bagamoyo	PA/001/2020-2021/HQ/W/26	N/A	ICT	31/08/2020	N/A	N/A	7-Oct-20	16-Oct-20	27-Nov-20		1-Jan-21	25-Feb-21	Plan			
														Actual			

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual	
				Procurement Method	Invitation Date		Closing-Opening	INVITATION		Tender Invitation Date		Tender Closing-Opening	Contract Amount in TZS	Date Contract Award		Date Contract Signature
								Invitation for Tendering								
27	Construction of 181km, 400kV Transmission Line from Chalinze to Segera	PA/001/2020-2021/HQ/W27	N/A	ICT	31/08/2020	N/A	N/A	14-Oct-20	23-Oct-20	4-Dec-20		8-Jan-21	4-Mar-21	Plan Actual		
28	Construction of 64km, 220kV Transmission Line from Segera to Tanga	PA/001/2020-2021/HQ/W28	N/A	ICT	31/08/2020	N/A	N/A	30-Sep-20	9-Oct-20	20-Nov-20		25-Dec-20	18-Feb-21	Plan Actual		
29	Construction of New 400kV Switching Bay at Julius Nyerere HPP	PA/001/2020-2021/HQ/W29	N/A	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan Actual		
30	Termination of Existing 220kV Ubungo - Morogoro line 1 at Kibaha and New 220/33 kV Substation at Bagamoyo	PA/001/2020-2021/HQ/W30	N/A	ICT	31/08/2020	N/A	N/A	18-Nov-20	27-Nov-20	8-Jan-21		12-Feb-21	8-Apr-21	Plan Actual		
31	Construction of New 400/220/33 kV Substation at Segera and New 220/132/33 kV Substation at Tanga	PA/001/2020-2021/HQ/W31	N/A	ICT	31/08/2020	N/A	N/A	30-Sep-20	9-Oct-20	20-Nov-20		25-Dec-20	18-Feb-21	Plan Actual		
32	Rehabilitation of Hale Hydropower Plant	PA/001/2020-2021/HQ/W32	2	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan Actual		
33	Design, Supply, Installation and Commissioning of 45MVA, 132/33kV Power Transformer and Related Switchgear and Extension of 33kV Busbar at Makumbusho Substation	PA/001/2020-2021/HQ/W33	N/A	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan Actual		
34	Execution of the Remaining Works Including Supply, Installation, Testing and Commissioning of the Natural Gas Based 185MW Power Plant Project - Kinyerezi I Extension	PA/001/2020-2021/HQ/W34	N/A	ICT	31/08/2020	N/A	N/A	14-Oct-20	23-Oct-20	4-Dec-20		8-Jan-21	4-Mar-21	Plan Actual		
35	Proposed Construction of 4 Storey Regional Offices Buildings - Katavi , Songwe and Simiyu Region	PA/001/2020-2021/HQ/W35	N/A	RT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual		
36	Major Repair of Draft Tube Gates at Nyumba ya Mungu Power Plant	PA/001/2020-2021/HQ/W36	N/A	RT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual		
37	Renovation of Power House Crane (Works will involve Electrical and Mechanical parts) at Hale and New Pangani Falls Hydropower Plants	PA/001/2020-2021/HQ/W37	N/A	RT	31/08/2020	N/A	N/A	14-Oct-20	6-Nov-20	10-Dec-20		14-Jan-21	10-Mar-21	Plan Actual		
38	Major Repair and Overhaul of the Flood Gate, Flap Gate, Sluice Gate and Trash Rack Machine & Upgrading of Controls and Driving Mechanisms at New Pangani Falls Hydropower Plant	PA/001/2020-2021/HQ/W38	N/A	ICT	31/08/2020	N/A	N/A	28-Oct-20	6-Nov-20	18-Dec-20		22-Jan-21	18-Mar-21	Plan Actual		
39	Supply, Installation, Testing and Commissioning of Plant Protection System at New Pangani Falls Hydropower Plant	PA/001/2020-2021/HQ/W39	N/A	SS	31/08/2020	N/A	N/A	5-Oct-20	16-Oct-20	12-Nov-20		3-Dec-20	17-Dec-20	Plan Actual		
40	Repair and Major Overhaul of Turbines 1 & 2 at New Pangani Falls Hydropower Plant	PA/001/2020-2021/HQ/W40	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
41	Major Overhaul Works, Spare Parts and Consumables for Three (3) Caterpillar G3520 GasFired Generating Sets at Mtwara Gas Plant	PA/001/2020-2021/HQ/W41	N/A	SS	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		24-Dec-20	7-Jan-21	Plan Actual		
GOODS																
1	Supply of Split type Air conditioners 36000 Btu/H Three Phase for National Call Centre	PA/001/2020-2021/HQ/G/01	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
2	Supply of Three Phase 250A Split Type AMR Meter for Replacement and New Connection for T1 Prepayment Customers	PA/001/2020-2021/HQ/G/02	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
3	Supply of Power Quality Analyser for Primary Substation	PA/001/2020-2021/HQ/G/03	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual		
4	Supply of Batteries for UPS for Server Room at Ilala Data Centre	PA/001/2020-2021/HQ/G/04	N/A	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual		

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	Invitation Date		Closing-Opening	Invitation for Tendering		Contract Amount in TZS		Date Contract Award	Date Contract Signature		
								Tender Invitation Date	Tender Closing-Opening						
1	2	3	4	5	6	7	8	9	10	11	12	13			
5	Supply of materials (Accessories) for Construction of 132kV Tabora - Katavi Transmission Line	PA/001/2020-2021/HQ/G/05	N/A	RT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual	
6	Supply of Armoured control cable 2.5 mm sq 12 core for installation of AMR to distribution transformer	PA/001/2020-2021/HQ/G/06	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
7	Supply of Various Cameras	PA/001/2020-2021/HQ/G/07	N/A	NCT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual	
8	Supply of Combi units for protection, distribution of transformers, Pilot for Njombe, Mara and Kagera	PA/001/2020-2021/HQ/G/08	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
9	Supply of Computers, Laptops and Accessories under Framework Contract	PA/001/2020-2021/HQ/G/09	N/A	NCT	31/08/2020	N/A	N/A	4-Nov-20	27-Nov-20	31-Dec-20		4-Feb-21	31-Mar-21	Plan Actual	
10	Supply of 20ft Container for Finance Department	PA/001/2020-2021/HQ/G/10	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
11	Supply of Live Line Equipment for Distribution Networks	PA/001/2020-2021/HQ/G/11	N/A	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual	
12	Supply of materials (Accessories) for Construction of 132kV Tabora - Kigoma Transmission Line	PA/001/2020-2021/HQ/G/12	N/A	RT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual	
13	Supply, installation and Commissioning of Fire detection alarm systems for eleven Grid substations namely Msamvu, Kidatu, Tagamenda, Mbeya, Zuzu-Dodoma, Ibadakuli-Shinyanga, Nyakato-Mwanza, Babati, KIA, Kiyungi and Grid Control Centre	PA/001/2020-2021/HQ/G/13	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
14	Supply of GPS for Distribution Department	PA/001/2020-2021/HQ/G/14	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual	
15	Supply of Headsets for Call Centre	PA/001/2020-2021/HQ/G/15	N/A	NCT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual	
16	Supply of energized and polluted insulators washing system for transmission lines maintenance and construction	PA/001/2020-2021/HQ/G/16	N/A	ICT	31/08/2020	N/A	N/A	18-Nov-20	27-Nov-20	8-Jan-21		12-Feb-21	8-Apr-21	Plan Actual	
17	Supply of local area network (LAN) for new districts, regions and power station offices under Framework contract	PA/001/2020-2021/HQ/G/17	N/A	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual	
18	Supply of Equipment for Upgrade and Optimization of Wide Area Network (WAN) under Framework Contract	PA/001/2020-2021/HQ/G/18	N/A	NCT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual	
19	Supply of AMR communication modems for replacement of defective ones	PA/001/2020-2021/HQ/G/19	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
20	Supply and renew of software licence for the design softwares (PLS CADD for tower spotting, PLS TOWER for structural design and AUTOCAD) for Strategic Planning at Head Office and All Seven Zones	PA/001/2020-2021/HQ/G/20	N/A	SS	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		24-Dec-20	7-Jan-21	Plan Actual	
21	Licence renewal and Upgrade of Digsilent software	PA/001/2020-2021/HQ/G/21	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	Invitation Date		Closing-Opening	INVITATION		Tender Closing-Opening		Contract Amount in TZS	Date Contract Award	Date Contract Signature	
								Tender Invitation Date	Tender Closing-Opening						
1	2	3	4	5	6	7	8	9	10	11	12	13			
22	Supply and Installation of servers and storage hardware for Luku system	PA/001/2020-2021/HQ/G/22	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
23	Supply of Metering Units	PA/001/2020-2021/HQ/G/23	5	ICT	31/08/2020	N/A	N/A	21-Oct-20	30-Oct-20	11-Dec-20		15-Jan-21	11-Mar-21	Plan Actual	
24	Supply of Energy Meters	PA/001/2020-2021/HQ/G/24	4	RT	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		26-Nov-20	10-Dec-20	Plan Actual	
25	Supply of Twist tight security seals for distribution for energy meter sealing	PA/001/2020-2021/HQ/G/25	N/A	NCT	31/08/2020	N/A	N/A	4-Nov-20	27-Nov-20	31-Dec-20		4-Feb-21	31-Mar-21	Plan Actual	
26	Supply of Intrusion Detection Device and expertise service to review, asses, train staff and upgrade existing cyber security system	PA/001/2020-2021/HQ/G/26	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual	
27	Supply of servers, storage and improvement of communication equipment in Disaster Recovery site	PA/001/2020-2021/HQ/G/27	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
28	Supply of Voltage Regulator AVR for Stable Power at Data Centre	PA/001/2020-2021/HQ/G/28	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual	
29	Supply of Software for regional maintenance activities	PA/001/2020-2021/HQ/G/29	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
30	Supply of Software for standard mini and microgrid optimization	PA/001/2020-2021/HQ/G/30	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
31	Supply of Adobe Profesional DC software for Portable Document Format	PA/001/2020-2021/HQ/G/31	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
32	Supply of Auto CAD software for Single Line Drawing	PA/001/2020-2021/HQ/G/32	N/A	SS	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		24-Dec-20	7-Jan-21	Plan Actual	
33	Supply and installation of PLS CAD for power line symulation CAD line designing	PA/001/2020-2021/HQ/G/33	N/A	SS	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		19-Nov-20	3-Dec-20	Plan Actual	
34	Supply of ArcGIS- standard 10 licence version 10.5 software for Hydropower engineering - Research office	PA/001/2020-2021/HQ/G/34	N/A	SS	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		17-Dec-20	31-Dec-20	Plan Actual	
35	Supply of Optical Fiber Cable and Accessories for Babati-Arusha Line & Spares for Distribution Optical Fibre network.50 Drumps @4km, [free span and short span] Plus tension clump, Vibration dumpers	PA/001/2020-2021/HQ/G/35	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
36	Supply of 5 Spare Bay Control Units (BCUs) for use in preventive and corrective maintenance of SCADA Substation Automation Systems (SAS) in Ilala, New City Centre, Gongo la Mboto, Kipawa, Njiro, Kiyungi, KIA, Dodoma, Iringa, Sinyanga, Mabuki, Makambako and Songea	PA/001/2020-2021/HQ/G/36	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
37	Supply of 33kV and 11kV Indoor switchgears for replacing the defective ones in the system (3x33kV CS, 3x11kV)	PA/001/2020-2021/HQ/G/37	N/A	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual	
38	Supply of Tarpaulins for company trucks	PA/001/2020-2021/HQ/G/38	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual	
39	Supply of Assorted Tools and Measuring Equipment for all Core TANESCO Business Units (Generation, Transmission and Distribution)	PA/001/2020-2021/HQ/G/39	2	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual	
40	Supply of Test bench for testing Transformers and rewinding machine	PA/001/2020-2021/HQ/G/40	N/A	RT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual	
41	Supply of Out door current transformer for installation of AMR to distribution transformer and Voltage Transformer/Current Transformer injection test kit - test metering unit	PA/001/2020-2021/HQ/G/41	2	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
42	Supply one (1) 33kV Earthing transformer for Makambako substation	PA/001/2020-2021/HQ/G/42	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
43	Supply of VHF Radio repeater, base radio and accessories	PA/001/2020-2021/HQ/G/43	N/A	NCT	31/08/2020	N/A	N/A	4-Nov-20	27-Nov-20	31-Dec-20		4-Feb-21	31-Mar-21	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual	
				Procurement Method	Invitation Date		Closing-Opening	INVITATION		Tender Invitation Date		Tender Closing-Opening	Contract Amount in TZS	Date Contract Award		Date Contract Signature
1	2	3	4	5	6	7	8	9	10	11	12	13				
44	Supply of Complete video conferencing set for for online tender opening	PA/001/2020-2021/HQ/G/44	N/A	CQ	31/08/2020	N/A	N/A	17-Aug-20	28-Aug-20	24-Sep-20		8-Oct-20	22-Oct-20	Plan Actual		
45	Supply, installation and Commising of Avaya Video Conference (VC) system for Grid Control Center and Power Plants	PA/001/2020-2021/HQ/G/45	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
46	Supply and Configuration of wireless devices at Umeme Park, Zonal and Regional Offices	PA/001/2020-2021/HQ/G/46	N/A	NCT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual		
47	Supply of Concrete poles for replacement along Nyumba ya Mungu- Kiyungi	PA/001/2020-2021/HQ/G/47	N/A	RT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual		
48	Supply of PCB X-ray detector scanner for SMT electronic manufacturer - scanning new procured energy meters	PA/001/2020-2021/HQ/G/48	N/A	NCT	31/08/2020	N/A	N/A	18-Nov-20	11-Dec-20	14-Jan-21		18-Feb-21	14-Apr-21	Plan Actual		
49	Supply of Optical Fiber Network Routers and accessories for connection of District Offices at Muheza, Korogwe, Same and Mererani	PA/001/2020-2021/HQ/G/49	N/A	RT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual		
50	Supply and Replacement of faulty cards on OFC network for Ubungo, Kihansi, Dodoma and Singida on OFC network	PA/001/2020-2021/HQ/G/50	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
51	Supply of 132 kV Bus Bar, Control and Protection System at Kipawa Substation	PA/001/2020-2021/HQ/G/51	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
52	Supply of Router for upgrade of VPN Links to implement automatic failover router	PA/001/2020-2021/HQ/G/52	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
54	Supply of Running, ovehaul spare parts and works for Wartsila 624TS and 424TS at Mafia, Bukoba and Inyonga	PA/001/2020-2021/HQ/G/54	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
55	Supply of new Plant Batteries for DC System at Ubungo I & II UPS batteries for Ubungo I	PA/001/2020-2021/HQ/G/55	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
56	Supply, installation and commssion of four (4) central cooling systems units for MV room to ensure maximum plant reliability	PA/001/2020-2021/HQ/G/56	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
57	Supply of new Circuit Breaker with Control Cubicle for Kasulu Power Station	PA/001/2020-2021/HQ/G/57	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
58	Supply of Assorted Workshop fabrication materials for maintenance use(shaft, checker plate, mild steel, brass)	PA/001/2020-2021/HQ/G/58	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual		
59	Supply of steam cleaning machines for Inyonga, Mpanda, Mafia, Kigoma, Kasulu, Kibondo and Loliondo power stations	PA/001/2020-2021/HQ/G/59	N/A	NCT	31/08/2020	N/A	N/A	4-Nov-20	27-Nov-20	31-Dec-20		4-Feb-21	31-Mar-21	Plan Actual		
60	Dispose of oil, chemicals and other wastes at various Gas Power Plants located in Dar es salaam under frame works contract	PA/001/2020-2021/HQ/G/60	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
61	Supply of Hydropower Plant Vibration Analysis Equipment and Laser Turbine/Generator Shaft Alignmning Equipment	PA/001/2020-2021/HQ/G/61	2	NCT	31/08/2020	N/A	N/A	28-Oct-20	20-Nov-20	24-Dec-20		28-Jan-21	24-Mar-21	Plan Actual		
62	Supply, installation and commissioning of Reactor to enable dead bus Synchronization at Tegeta Power Plant	PA/001/2020-2021/HQ/G/62	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
	1	2	3	4	5	6	7	8	9	10	11	12	13		
63	Supply of Assorted furniture for Generation Department including Plants under Head Office	PA/001/2020-2021/HQ/G/63	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
64	Supply of Assorted Electrical Equipment for Generation Department including Plants under Head Office	PA/001/2020-2021/HQ/G/64	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
65	Supply of 3 phase standby generator for Inyonga, Mpanda, Mafia, Kigoma, Kasulu, Kibondo and Loliondo for starting air compressors during total blackout	PA/001/2020-2021/HQ/G/65	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
66	Supply, Installation and Commissioning of Staff Gauge and Telemetry Station for Mtera, Kidatu, Kihansi, Nyumba ya Mungu, Hale, Pangani Reservoir	PA/001/2020-2021/HQ/G/66	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
67	Supply of Assorted materials for Improving of plant earth system	PA/001/2020-2021/HQ/G/67	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
68	Supply of Assorted Water Treatment Chemicals under framework contract at Tegeta Gas Plant and Kinyerezi II Gas Plant	PA/001/2020-2021/HQ/G/68	2	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual	
69	Supply of Workshop equipment consumables	PA/001/2020-2021/HQ/G/69	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
70	Supply of Spectrophotometer (DR 6000) for laboratory use at Kinyerezi II Gas Plant	PA/001/2020-2021/HQ/G/70	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
71	Supply of Oil analysis and testing of engines' lubricating oil at Ubungo I Gas Plant	PA/001/2020-2021/HQ/G/71	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual	
72	Supply of Assorted Spares for Overhaul of fuel separators and Compressors for Inyonga, Mpanda, Mafia, Kigoma, Kasulu, Kibondo, Biharamulo, Ngara and Loliondo Power Stations.	PA/001/2020-2021/HQ/G/72	N/A	NCT	31/08/2020	N/A	N/A	11-Nov-20	4-Dec-20	7-Jan-21		11-Feb-21	7-Apr-21	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1	2	3	4	5	6	7	8	9	10	11	12	13			
73	Supply of Assorted Paints for Various Repairs at Kinyerezi II Gas Plant	PA/001/2020-2021/HQ/G/73	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
74	Supply of water pumps for draining sewage systems at Ubungo I	PA/001/2020-2021/HQ/G/74	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual	
75	Supply of Assorted Materials for Minor repair of pumps, blowers, compressors and workshop machinery at Kinyerezi II	PA/001/2020-2021/HQ/G/75	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
76	Supply of Assorted Materials for Repair of Plant building and Administration office at Ubungo II and Power house, Compressor house and GPRS House at Ubungo I	PA/001/2020-2021/HQ/G/76	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual	
77	Supply of Materials for Repair and Maintenance of buildings and chain link fence at Kinyerezi II Gas Power Plant	PA/001/2020-2021/HQ/G/77	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
78	Supply of Materials for Servicing gas Regulating units for Unit No. 1 - 12 at Ubungo I Gas Plant	PA/001/2020-2021/HQ/G/78	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
79	Supply of Materials for Servicing Power Transformers T1 and T2 65MVA at Ubungo I	PA/001/2020-2021/HQ/G/79	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual	
80	Supply of Assorted Major Overhaul Spare Parts for ABC engines at Sumbawanga, Mpanda, Inyonga, Kigoma, Kasulu, Kibondo, Biharamulo, Ngara and Loliondo	PA/001/2020-2021/HQ/G/80	N/A	SS	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		19-Nov-20	3-Dec-20	Plan Actual	
81	Supply of Assorted Spare Parts for ABC Sets	PA/001/2020-2021/HQ/G/81	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
82	Supply of assorted spares which includes motor pumps, CTs, PTs, Flanges, PLC accessories, AVR's, Valves, ect from both wartisila and NON wartisilla spares parts	PA/001/2020-2021/HQ/G/82	N/A	SS	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual	
				Procurement Method	Invitation Date		Closing-Opening	INVITATION		Tender Invitation Date		Tender Closing-Opening	Contract Amount in TZS	Date Contract Award		Date Contract Signature
								Invitation for Tendering								
	1	2	3	4	5	6	7	8	9	10	11	12	13			
83	Supply of rubber coupling for (05) gensets alternators at Tegeta Gas Plant	PA/001/2020-2021/HQ/G/83	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual		
84	Supply of Assorted Compressors major overhaul spare parts and working tools for Inyonga, Mpanda, Mafia, Kigoma, Kasuslu, Kibondo and Loliondo power stations	PA/001/2020-2021/HQ/G/84	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
85	Supply of Assorted Stationery under Framework Contract for Head Office	PA/001/2020-2021/HQ/G/85	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
86	Supply, Installation and Commissioning of 11/132kV, 55MVA Station Transformer, 11kV CB and it's control panel at Tegeta Gas Plant	PA/001/2020-2021/HQ/G/86	N/A	RT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
87	Supply of New KBB M40 Turbochargers	PA/001/2020-2021/HQ/G/87	N/A	SS	31/08/2020	N/A	N/A	23-Nov-20	4-Dec-20	31-Dec-20		21-Jan-21	4-Feb-21	Plan Actual		
88	Supply of Assorted Nitrogen Gas, Liquid and Flasks under framework contract at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/88	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
89	Supply of Assorted Spare Parts for Plant DC System under Framework Contract at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/89	2	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
90	Supply of Assorted Spare Parts and Technical Support for Black Start Generator under Frame Work Contract at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/90	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
91	Supply of heavy duty torque wrench and heavy duty torque multiplier at Kinyerezi I Gas Power Plant	PA/001/2020-2021/HQ/G/91	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
92	Supply of sensor calibration kit at Kinyerezi I Gas Power Plant	PA/001/2020-2021/HQ/G/92	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual		
93	Supply, Installation and Commissioning of Walkthrough Metal Detector for Security Purposes at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/93	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
94	Supply of Invertors and Batteries for Clean Power for Regions (5) and Districts (10) offices	PA/001/2020-2021/HQ/G/94	2	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual		
95	Supply, Installation and configuration of Security Information and Event Management (SIEM) System	PA/001/2020-2021/HQ/G/95	N/A	ICT	31/08/2020	N/A	N/A	30-Sep-20	9-Oct-20	20-Nov-20		25-Dec-20	18-Feb-21	Plan Actual		

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual	
				Procurement Method	Invitation Date		Closing-Opening	INVITATION		Tender Invitation Date		Tender Closing-Opening	Contract Amount in TZS	Date Contract Award		Date Contract Signature
	1	2	3	4	5	6	7	8	9	10	11	12	13			
96	Supply of Lubricants Oil for Hydro, Grid and Isolated Power Plants	PA/001/2020-2021/HQ/G/96	N/A	NCT	31/08/2020	N/A	N/A	4-Nov-20	27-Nov-20	31-Dec-20		4-Feb-21	31-Mar-21	Plan Actual		
97	Supply of Digital Input Cards (DIU), Digital Output Cards (DOU), Connectors	PA/001/2020-2021/HQ/G/97	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
98	Supply of Control Cable for use with Preventive & Corrective Maintenance of SCADA Circuits	PA/001/2020-2021/HQ/G/98	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
99	Supply of 18 Spare Hard -disks for Substation Control and Monitoring Systems HMI Desktop Computers	PA/001/2020-2021/HQ/G/99	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual		
100	Supply of Uninterruptable Power Supply (UPS) for Substation SCADA System	PA/001/2020-2021/HQ/G/100	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
101	Supply of Plastic Label Printer for Labelling Control Cables and Single Wires During Termination , with 10Catridges for SCADA Control Signal Cable Labelling	PA/001/2020-2021/HQ/G/101	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
102	Supply of Assorted Devices and Materials for Upgrading Existing Fire Detection and Suppression System at Grid Control Centre	PA/001/2020-2021/HQ/G/102	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
103	Supply of Strategic Equipment and Tools for Transmission Lines Maintenance	PA/001/2020-2021/HQ/G/103	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual		
104	Supply of Transmission Line Maintenance Tools	PA/001/2020-2021/HQ/G/104	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
105	Supply of Energized and Polluted Insulators washing System for Transmission Lines Maintenance and Construction	PA/001/2020-2021/HQ/G/105	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
106	Supply of Concrete Pole Handling and Quality Control Equipment	PA/001/2020-2021/HQ/G/106	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual		
107	Supply of Amps stick current Measurement devices (voltage level 500KV)	PA/001/2020-2021/HQ/G/107	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual		
108	Supply of floor carpet and vacuum Cleaner for National Customer Call Center Sqm 1050(NCCC) & High Value Customer Cell (HVCC)	PA/001/2020-2021/HQ/G/108	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
109	Supply of short time over current test instrument for testing new procured energy meters	PA/001/2020-2021/HQ/G/109	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual		
110	Supply of Instrument Air compressor with drier at Tegeta Gas Plant	PA/001/2020-2021/HQ/G/110	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual		
111	Supply of new Plant Batteries for DC System at Tegeta Gas Plant	PA/001/2020-2021/HQ/G/111	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual		
112	Supply, Installation and Commissioning of heavy duty Air Conditioner at switch gear room to improve plant reliability at Tegeta Gas Plant	PA/001/2020-2021/HQ/G/112	N/A	CQ	31/08/2020	N/A	N/A	10-Aug-20	21-Aug-20	17-Sep-20		1-Oct-20	15-Oct-20	Plan Actual		
113	Supply of Strategic Spares for Transformers and Switch-gear for Grid substations	PA/001/2020-2021/HQ/G/113	N/A	ICT	31/08/2020	N/A	N/A	18-Nov-20	27-Nov-20	8-Jan-21		12-Feb-21	8-Apr-21	Plan Actual		
114	Supply of Assorted Materials for Construction of warehouse for storage of Gas Turbine Air filters at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/114	N/A	NCT	31/08/2020	N/A	N/A	21-Oct-20	13-Nov-20	17-Dec-20		21-Jan-21	17-Mar-21	Plan Actual		
115	Supply of Assorted Materials for Construction of shade for spare engines and Access roads in balance of plant system at K I Gas Plant	PA/001/2020-2021/HQ/G/115	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual		

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	Invitation Date		Closing-Opening	Invitation for Tendering		Contract Amount in TZS		Date Contract Award	Date Contract Signature		
								Tender Invitation Date	Tender Closing-Opening						
1	2	3	4	5	6	7	8	9	10	11	12	13			
116	Supply of Gas Sniffers calibration kit at Kinyerezi I Gas Power Plant	PA/001/2020-2021/HQ/G/116	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual	
117	Supply of Gas Analyzer kit at Kinyerezi I Gas Power Plant	PA/001/2020-2021/HQ/G/117	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
118	Supply of Two Heavy Duty Laptops for System calibration at Kinyerezi I Gas Power Plant	PA/001/2020-2021/HQ/G/118	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
119	Supply, installation and commissioning of CCTV Camera system at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/119	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
120	Supply of CCTV Camera for new building - NCCC & HVCC	PA/001/2020-2021/HQ/G/120	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
121	Supply of Safety /Protective gears (Safety boots and Ear muff) under framework contract	PA/001/2020-2021/HQ/G/121	3	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
122	Supply of regulating back pressure at Kinyerezi II Power Plant	PA/001/2020-2021/HQ/G/122	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual	
123	Supply of Inspection kits for mobile equipment use at Kinyerezi II Power Plant	PA/001/2020-2021/HQ/G/123	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan Actual	
124	Supply of Assorted Workshop fabrication materials for maintenance use(shaft, checker plate, mild steel, brass) at Kinyerezi II	PA/001/2020-2021/HQ/G/124	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
125	Supply of PH sensor for measurement PH of DM water at Kinyerezi II	PA/001/2020-2021/HQ/G/125	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
126	Supply, installation and commissioning of CCTV Camera at Kinyerezi II Gas Plant	PA/001/2020-2021/HQ/G/126	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
127	Installation of Fire detection and Fire suppression system at Ubungo and Dodoma AMR office	PA/001/2020-2021/HQ/G/127	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
128	Supply and Installation of Cyber Security Audit Software for Internal Audit Business Unit	PA/001/2020-2021/HQ/G/128	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
129	Supply of Workshop Equipment Consumable-Kinyerezi II Gas Plant	PA/001/2020-2021/HQ/G/129	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
130	Supply of Tricycles and Motorcycles for Zones	PA/001/2020-2021/HQ/G/130	2	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
131	Supply of Assorted Materials for Proposed Construction of Fire Kiosk with 7.5 Sqm at Power Transformers and 4 Outdoor Toilets Rehabilitation at Ubungo Substation 132/33kV	PA/001/2020-2021/HQ/G/131	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
132	Supply of Materials for Maintenance of MCC, TTTS City Centre, TTTS Masaki and Kurasini Central Store	PA/001/2020-2021/HQ/G/132	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
133	Supply of Assorted Materials for Renovation and Maintenance Works at Ubungo I and II Gas Plants Offices and Capentry Workshop at Ubungo Head Office	PA/001/2020-2021/HQ/G/133	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual	
134	Supply of Assorted Materials for Extension and Improvement of fencing with 2,468m2 at Mpakani Estates , Ubungo Power Station and Computer Building at Ubungo	PA/001/2020-2021/HQ/G/134	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
135	Supply of Assorted Materials for Renovation of 40 Staff Residential Houses in Dar es salaam Region	PA/001/2020-2021/HQ/G/135	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1		2	3	4	5	6	7	8	9	10	11	12	13		
136	Supply of Assorted Materials for Construction of Security Fence with 14,781m2 around Kinyerezi I & II Complex Area	PA/001/2020-2021/HQ/G/136	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan	
														Actual	
137	Supply of Assorted Materials for Construction works at Tegeta Gas Plant	PA/001/2020-2021/HQ/G/137	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan	
														Actual	
138	Supply of Assorted Materials for Renovation and Repair Works at Ubungo I Gas Plant and Kasulu Power Station	PA/001/2020-2021/HQ/G/138	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan	
														Actual	
139	Supply of Assorted Materials for Construction of warehouse for storage of Gas Turbine Air filters at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/G/139	N/A	CQ	31/08/2020	N/A	N/A	16-Nov-20	27-Nov-20	24-Dec-20		7-Jan-21	21-Jan-21	Plan	
														Actual	
140	Supply of Gazzables for TANESCO Regions	PA/001/2020-2021/HQ/G/140	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan	
														Actual	
141	Supply of Google Earth application, with Maps, routes or places - Annual Subscription for Regional and districts offices	PA/001/2020-2021/HQ/G/141	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan	
														Actual	
142	Supply of PSSE Software for Regions	PA/001/2020-2021/HQ/G/142	N/A	SS	31/08/2020	N/A	N/A	23-Nov-20	4-Dec-20	31-Dec-20		21-Jan-21	4-Feb-21	Plan	
														Actual	
143	Supply of Plotter for planning and design at Zones	PA/001/2020-2021/HQ/G/143	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan	
														Actual	
144	Supply of Computerised Maintenance Management System (software and hardware) for New Pangani Falls Hydropower Plant	PA/001/2020-2021/HQ/G/144	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan	
														Actual	
145	Supply, and Installation of Computerized Maintenance Management System (CMMS) at Mtwara Gas Plant - Hardware and Software	PA/001/2020-2021/SZN/G/145	N/A	CQ	31/08/2020	N/A	N/A	2-Nov-20	13-Nov-20	10-Dec-20		24-Dec-20	7-Jan-21	Plan	
														Actual	
146	Supply of CRM system for improving Emergency office-Regional office, USA River, Muriet and Karatu districts	PA/001/2020-2021/HQ/G/146	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan	
														Actual	
147	Supply of Tear Drop	PA/001/2020-2021/HQ/G/147	N/A	CQ	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	3-Dec-20		17-Dec-20	31-Dec-20	Plan	
														Actual	
148	Supply of Arc GIS software advanced licensed at Zones	PA/001/2020-2021/HQ/G/148	N/A	SS	31/08/2020	N/A	N/A	23-Nov-20	4-Dec-20	31-Dec-20		21-Jan-21	4-Feb-21	Plan	
														Actual	
149	Supply and Installation of Mini Call Centre software at Regional Office at Geita	PA/001/2020-2021/HQ/G/149	N/A	CQ	31/08/2020	N/A	N/A	16-Nov-20	27-Nov-20	24-Dec-20		7-Jan-21	21-Jan-21	Plan	
														Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1		2	3	4	5	6	7	8	9	10	11	12	13		
MINOR VALUE PROCUREMENT UNDER GOODS CATEGORY															
1	Supply of Hard disc for AMR System Database Storage for Dar es Salaam and Dodoma site	PA/001/2020-21/HQ/G-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	31-Oct-20		2-Nov-20	4-Nov-20	Plan Actual	
2	Supply of Voltage Detector for Substations	PA/001/2020-21/HQ/G-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	31-Oct-20		2-Nov-20	4-Nov-20	Plan Actual	
3	Supply of Device for enhancing online customer care	PA/001/2020-21/HQ/G-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
4	Supply of movable barrier for Security	PA/001/2020-21/HQ/G-RFQ/04	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
5	Supply of Documentary voice recorder for site inspections - RPU	PA/001/2020-21/HQ/G-RFQ/05	N/A	MVP	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	31-Oct-20		2-Nov-20	4-Nov-20	Plan Actual	
6	Bags for carrying documents for Legal Department	PA/001/2020-21/HQ/G-RFQ/06	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
7	Supply of Assorted Kitchen Utensils for Generation Department	PA/001/2020-21/HQ/G-RFQ/07	N/A	MVP	31/08/2020	N/A	N/A	26-Oct-20	6-Nov-20	28-Nov-20		30-Nov-20	2-Dec-20	Plan Actual	
8	Supply of pallet jack for Mafia Power station	PA/001/2020-21/HQ/G-RFQ/08	N/A	MVP	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	31-Oct-20		2-Nov-20	4-Nov-20	Plan Actual	
9	Supply of distilled water for DC system for Generation	PA/001/2020-21/HQ/G-RFQ/09	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
10	Supply of lockers for National Customer Call Center (NCCC) & High Value Customer Cell (HVCC)	PA/001/2020-21/HQ/G-RFQ/10	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1	2	3	4	5	6	7	8	9	10	11	12	13			
11	Supply of Gas detector for detecting level of combustible, O2, CO and H2S	PA/001/2020-21/HQ/G-RFQ/11	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
12	Supply of Noise Dosimeter for measuring the sound level for Generation Plants	PA/001/2020-21/HQ/G-RFQ/12	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
13	Supply of alcohol tester/ quick blower - Checking staff at control rooms and drivers at work	PA/001/2020-21/HQ/G-RFQ/13	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
14	Supply of Assorted Chemical resistant clothes for office use at Kinyerezi II	PA/001/2020-21/KII/G-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
15	Supply of Conductivity sensor at Kinyerezi II	PA/001/2020-21/KII/G-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
16	Supply of Open Sandles for office use at Kinyerezi II	PA/001/2020-21/KII/G-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
17	Supply of Silica gel for Power Transformer Kinyerezi II Gas Plant	PA/001/2020-21/UB II/G-RFQ/04	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
18	Supply of Safety Signs And Labels Components at Ubungo I Power Plant	PA/001/2020 - 21/UB I/G-RFQ/01	N/A	MVP	31/08/2020			14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
19	Supply of standby generator Lube oil and Assorted spare parts at Ubungo I	PA/001/2020-21/UB I/G-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
20	Supply of Assorted Materials for Repair of storm trenches and landscaping and other civil works at Ubungo I Gas Plant	PA/001/2020-21/UB I/G-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
21	Supply of Assorted Materials for Inspecting and Servicing Pressure Vessel units to both Hall A and B at Ubungo I Gas Plant	PA/001/2020-21/UB I/G-RFQ/04	N/A	MVP	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	31-Oct-20		2-Nov-20	4-Nov-20	Plan Actual	
22	Supply of Assorted Materials for Refurbishment of Centrifugal filters and assorted pumps, turbo chargers parts, hot boxes, exhaust system insulation covers, bushes, housings at Ubungo I Gas Plant	PA/001/2020-21/UB I/G-RFQ/05	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
23	Supply of Assorted materials for repair and maintaning LV/MV switchgear at Ubungo I Gas Plant	PA/001/2020-21/UB I/G-RFQ/06	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
24	Supply of Assorted spares for servicing power transformers and Auxiliary transformers at Ubungo II Gas Plant	PA/001/2020-21/UB II/G-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1	2	3	4	5	6	7	8	9	10	11	12	13			
25	Supply of Assorted spares for Electrical repair works for administration building and plant building at Ubungo II	PA/001/2020-21/UB II/G-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
26	Supply of Silica gel for Power Transformer Ubungo II Gas Plant	PA/001/2020-21/UB II/G-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
27	Supply of Assorted anti-tracking varnish and Hydrox chemical for Generator Repair Ubungo II Gas Plant	PA/001/2020-21/UB II/G-RFQ/04	N/A	MVP	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	31-Oct-20		2-Nov-20	4-Nov-20	Plan Actual	
28	Supply of Assorted materials for Improvement of plant drainage system at Ubungo II Gas Plant	PA/001/2020-21/UB II/G-RFQ/05	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
29	Supply of Restrictions and Directive Sign Boards Eg. Stop For Inspection, No Entry for Unauthorised Personnel, Restricted from Taking Photos at 45Mw Tegeta Plant	PA/001/2020-21/TGT/G-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
30	Supply and Installation a Plant Burner/Boiler at Tegeta Gas Plant	PA/001/2020-21/TGT/G-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
31	Supply of water Tanks LTS 5000 - office uses at Tegeta Gas Plant	PA/001/2020-21/TGT/G-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
32	Supply of Materials for Repairing Heat shield on Exhaust stack and overall exhaust system at Tegeta Gas Plant	PA/001/2020-21/TGT/G-RFQ/04	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
33	Supply of Assorted Materials for Repairing Heat shield on Exhaust stack and overall exhaust system at Tegeta Gas Plant	PA/001/2020-21/TGT/G-RFQ/05	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
34	Supply of Oil analysis and testing of engines' lubricating oil at Kinyerezi I Gas Plants	PA/001/2020-21/KI/G-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
35	Supply of Assorted Materials for Repair and Maintenance of buildings and chain link fence at Kinyerezi I Gas Power Plants	PA/001/2020-21/KI/G-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
36	Supply of Assorted Office Furnitures at K I Gas Plant	PA/001/2020-21/KI/G-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
37	Supply of Assorted Materials for Construction of shade for spare engines and Access roads in balance of plant system at K I Gas Plant	PA/001/2020-21/KI/G-RFQ/04	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	Gen. Proc Notice Advert	INVITATION		Invitation for Tendering			Contract Amount in TZS	Date Contract Award	Date Contract Signature	
						Invitation Date	Closing-Opening	Tender Invitation Date	Tender Closing-Opening					
1		2	3	4	5	6	7	8	9	10	11	12	13	
NON CONSULTANCY SERVICES														
1	Maintenance of UPS, Cooling systems and Standby Generator at Data Centre under Framework Contract	PA/001/2020-2021/HQ/N/01	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual
2	Upgrade of CMC356 Relay Test Kit for Lake Zone Mwanza Substation	PA/001/2020-2021/HQ/N/02	N/A	SS	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		12-Nov-20	26-Nov-20	Plan Actual
3	Calibration of Assorted Transformers, switchgears and Relays Testing Equipment	PA/001/2020-2021/HQ/N/03	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual
4	Preventive Maintenance and Repairworks for Assorted Printers, Scanners and Copiers	PA/001/2020-2021/HQ/N/04	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual
5	Repair and Maintenance of Generator for Umeme Park and MCC Buildings	PA/001/2020-2021/HQ/N/05	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual
6	Repair of Hand Held X ray Spectrometer for Operations	PA/001/2020-2021/HQ/N/06	N/A	SS	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual
7	EDMS implementation, Document scanning and indexing and maintenance contract	PA/001/2020-2021/HQ/N/07	N/A	SS	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		17-Dec-20	31-Dec-20	Plan Actual
8	Installation of Earthing system at TANESCO offices to improve and secure ICT devices earthing systems	PA/001/2020-2021/HQ/N/08	N/A	CQ	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		12-Nov-20	26-Nov-20	Plan Actual
9	Telco Connectivity to National Customer Contact Centre System (NCCC) & HVCC	PA/001/2020-2021/HQ/N/09	N/A	SS	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		12-Nov-20	26-Nov-20	Plan Actual
10	Improvement of Physical Access Reinforcement in Server Rooms	PA/001/2020-2021/HQ/N/10	N/A	CQ	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		31-Dec-20	14-Jan-21	Plan Actual
11	Upgrade including TID roll-out and Capacity Building to LUKU users Country wide	PA/001/2020-2021/HQ/N/11	N/A	SS	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		12-Nov-20	26-Nov-20	Plan Actual
12	Provision for IBM Support Agreement (ISA) Services for Servers, Storage Systems and Accessories Three Years Framework Contract	PA/001/2020-2021/HQ/N/12	N/A	SS	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	29-Oct-20		19-Nov-20	3-Dec-20	Plan Actual
13	Passenger Lift Services and Maintenance at Ilala Regional Office Block and Training School under Framework Arrangement	PA/001/2020-2021/HQ/N/13	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual
14	Transportation of overhead crane from Songea and Installation at Kibeta power station and from Liwale and Installation at Inyonga power station	PA/001/2020-2021/HQ/N/14	2	CQ	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		5-Nov-20	19-Nov-20	Plan Actual
15	Conducting fatigue analysis on plants water ways steel structures and turbine	PA/001/2020-2021/HQ/N/15	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual
16	Servicing of Turbochargers for Diesel Plants under Framework Contract	PA/001/2020-2021/HQ/N/16	N/A	NCT	31/08/2020	N/A	N/A	23-Sep-20	16-Oct-20	19-Nov-20		24-Dec-20	17-Feb-21	Plan Actual
17	Inspection Services of Assorted compressed air Vessels - Kigoma, Kasulu, Kibondo, Mpanda, Inyonga, Sumbawanga, Bukoba, Loliondo and Mafia	PA/001/2020-2021/HQ/N/17	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual
18	Repair of engine room ventilation cubical at Tegeta Gas Plant	PA/001/2020-2021/HQ/N/18	N/A	SS	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		17-Dec-20	31-Dec-20	Plan Actual
19	Supply of Assorted spare parts and repair of gas pressure reduction stations and gas preheating system under framework contract at Ubunqo II	PA/001/2020-2021/HQ/N/19	N/A	SS	31/08/2020	N/A	N/A	9-Nov-20	20-Nov-20	17-Dec-20		7-Jan-21	21-Jan-21	Plan Actual

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1	2	3	4	5	6	7	8	9	10	11	12	13			
20	Cleaning and calibration of fuel tanks in all diesel power stations, Calibration and servicing of Technical Tools as well as training for calibration activities	PA/001/2020-2021/HQ/N/20	N/A	NCT	31/08/2020	N/A	N/A	7-Oct-20	30-Oct-20	3-Dec-20		7-Jan-21	3-Mar-21	Plan Actual	
21	Repair and maintenance of Assorted Motor and Motor Operating Valve	PA/001/2020-2021/HQ/N/21	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
22	Repair of Assorted sanitary appliances for administration, E&C, & w/kshop. building at Kinyerezi II	PA/001/2020-2021/HQ/N/22	N/A	CQ	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		5-Nov-20	19-Nov-20	Plan Actual	
23	Restore fuel monitoring system in the power house for Kigoma power station (Day tanks fuel gauges, three way valves, level switches, flow metering, transfer pumps)	PA/001/2020-2021/HQ/N/23	N/A	CQ	31/08/2020	N/A	N/A	12-Oct-20	23-Oct-20	19-Nov-20		3-Dec-20	17-Dec-20	Plan Actual	
24	Provision of services for cleaning offices, surroundings and gardening at Kinyerezi I Gas Power Plant under frame work contract	PA/001/2020-2021/HQ/N/24	N/A	CQ	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		5-Nov-20	19-Nov-20	Plan Actual	
25	Supply of spare parts and Related Services for Gas Chromatographs under Service contract at Kinyerezi I Gas Plant	PA/001/2020-2021/HQ/N/25	N/A	SS	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		17-Dec-20	31-Dec-20	Plan Actual	
26	Upgrade of RTUs Firmware and Operating Systems Updates for Windows based Gateways for System Control	PA/001/2020-2021/HQ/N/26	N/A	SS	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	22-Oct-20		12-Nov-20	26-Nov-20	Plan Actual	
27	Upgrading of fire detection and alarm systems at Kidatu, Kihansi, Mtera and New Pangani hydro plant.	PA/001/2020-2021/HQ/N/27	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual	
28	Repair of piping system for water lines and steam lines at Kinyerezi II Power Plant	PA/001/2020-2021/HQ/N/28	N/A	CQ	31/08/2020	N/A	N/A	19-Oct-20	30-Oct-20	26-Nov-20		10-Dec-20	24-Dec-20	Plan Actual	
29	Service of fire extinguishers at Kinyerezi II Power Plant	PA/001/2020-2021/HQ/N/29	N/A	CQ	31/08/2020	N/A	N/A	28-Sep-20	9-Oct-20	5-Nov-20		19-Nov-20	3-Dec-20	Plan Actual	

S/N	Description	Tender No.	Lot Number	BASIC DATA		Gen. Proc Notice Advert	PRE-QUALIFICATION		Invitation for Tenders		Notice of intention to award Date	Contract Finalization			Plan vs. Actual
				Procurement Method	INVITATION		Invitation for Tendering		Contract Amount in TZS	Date Contract Award		Date Contract Signature			
					Invitation Date		Closing-Opening	Tender Invitation Date					Tender Closing-Opening		
1		2	3	4	5	6	7	8	9	10	11	12	13		
MINOR VALUE PROCUREMENT UNDER NON CONSULTANCY CATEGORY															
1	Repair of Assorted plant furnitures at Ubungo I Gas Plant	PA/001/2019-20/UB I/N-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
2	Corrosion prevention, repair and modification of engine ventilation units at Ubungo I Gas Plant	PA/001/2019-20/UB I/N-RFQ/02	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
3	Servicing of pass module (interconnector) at Ubungo Substation	PA/001/2019-20/UB I/N-RFQ/03	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
4	Provision of Services for Gas Flow Meter and Calibration at Tegeta Gas Plant	PA/001/2019-20/TGT/N-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	
5	Servicing of One (1) Crane at Workshop and Three (3) Cranes at GT Enclosures at Ubungo II Gas Plant	PA/001/2019-20/UB II/N-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	14-Sep-20	25-Sep-20	17-Oct-20		19-Oct-20	21-Oct-20	Plan Actual	
6	Fumigation of Power Plant Buildings at Kinyerezi II Power Plant	PA/001/2019-20/K II/N-RFQ/01	N/A	MVP	31/08/2020	N/A	N/A	21-Sep-20	2-Oct-20	24-Oct-20		26-Oct-20	28-Oct-20	Plan Actual	

LEGEND

- NCT - National Competitive Tendering
- ICT - International Competitive Tendering
- CQ - Competitive Quotation
- RT - Restricted Tendering
- FA - Force Account
- MVP - Minor Value Procurement
- N/A - Not Applicable
- HPP - Hydro Power Plant
- FC - Framework Contract

TANZANIA ELECTRIC SUPPLY COMPANY LIMITED