

ANNUAL PROCUREMENT PLAN FOR THE FINANCIAL YEAR 2020/2021

PROCUREMENT PLAN FOR CONSULTANCY SERVICES FOR EXTERNAL USE

EXTERNAL USE

Name of the Procuring Entity:

TANZANIA ELECTRIC SUPPLY COMPANY - GPN FOR HEAD OFFICE

Financial Year:

2020 -2021

S/N	Description*	Basic Data				Gen. Proc Notice Advert	Request for Expression of Interest		Invitation of proposals				Contract Finalization			Plan vs. Actual
		Tender No.	Procurement Method	Selection Method	Contract Type		Invitation		Consultant Proposals		Proposal Evaluation Technical (T) & Financial (F)	Notice of intention to award Date	Contract Amount in Tshs '000	Contract award	Contract Signature	
							Invitation Date	Closing-Opening	Invitation Date	Submission/Opening Date						
1		2	3	4	5	6	7	8	9	10	11	12	13	14	15	
1	IT Service Management Framework Implementation for Improvement of ICT Service Quality	PA/001/2020-2021/HQ/C/01	RCS	QCBS	L/S	31/08/2020	N/A	N/A	11-Oct-20	12-Oct-20	14-Nov-20	4-Dec-20		11-Dec-20	16-Dec-20	Plan Actual
2	Design Works and Supervision of New TANESCO Headquarters Office Building at Mtumba - Dodoma	PA/001/2020-2021/HQ/C/02	NCS	QCBS	L/S	31/08/2020	7-Sep-20	21-Sep-20	19-Nov-20	23-Nov-20	21-Jan-21	12-Feb-21		5-Mar-21	4-Apr-21	Plan Actual
3	Design Works and Supervision of Chamwino District Office Building - Dodoma	PA/001/2020-2021/HQ/C/03	NCS	QCBS	L/S	31/08/2020	28-Sep-20	12-Oct-20	10-Dec-20	14-Dec-20	11-Feb-21	5-Mar-21		26-Mar-21	25-Apr-21	Plan Actual
4	ESIA and RAP Studies, Demarcation and Valuation of Compensation for 400kV Line from Mtwara - Somanga	PA/001/2020-2021/HQ/C/04	NCS	QCBS	L/S	31/08/2020	21-Sep-20	5-Oct-20	3-Dec-20	7-Dec-20	4-Feb-21	26-Feb-21		19-Mar-21	18-Apr-21	Plan Actual
5	Conceptual Design, Preparation of Bidding Documents, Supervision and Management of Somanga Fungu -330MW Combined Cycle Power Plant Project	PA/001/2020-2021/HQ/C/05	NCS	QCBS	L/S	31/08/2020	21-Sep-20	5-Oct-20	3-Dec-20	7-Dec-20	4-Feb-21	26-Feb-21		19-Mar-21	18-Apr-21	Plan Actual
6	Feasibility Study, Supervision and Project Management for 400kV Transmission Line from Kinyerezi to Dodoma via Chalinze with Associated Substations	PA/001/2020-2021/HQ/C/06	ICS	QCBS	L/S	31/08/2020	14-Sep-20	28-Sep-20	26-Nov-20	30-Nov-20	28-Jan-21	19-Feb-21		12-Mar-21	11-Apr-21	Plan Actual
7	Additional Studies to Update ESIA and SESA at Julius Nyerere Hydropower Project - 2115MW	PA/001/2020-2021/HQ/C/07	NCS	QCBS	L/S	31/08/2020	28-Sep-20	12-Oct-20	10-Dec-20	14-Dec-20	11-Feb-21	5-Mar-21		26-Mar-21	25-Apr-21	Plan Actual
8	Project Management and Supervision of Procurement, Design and Construction of EPC Contracts under Tanzania - Zambia Transmission Interconnection Project (TAZA)	PA/001/2020-2021/HQ/C/08	ICS	QCBS	L/S	31/08/2020	7-Sep-20	21-Sep-20	19-Nov-20	23-Nov-20	21-Jan-21	12-Feb-21		5-Mar-21	4-Apr-21	Plan Actual
9	Individual Consultancy Services for Planning and Oversee Gender Activities under Tanzania Zambia Transmission Interconnector Project (TAZA)	PA/001/2020-2021/HQ/C/09	IS	QCBS	L/S	31/08/2020	28-Sep-20	12-Oct-20	10-Dec-20	14-Dec-20	11-Feb-21	5-Mar-21		26-Mar-21	25-Apr-21	Plan Actual
10	Individual Consultancy Services for Assistance on all Procurement Activities under Tanzania-Zambia Transmission Interconnector Project (TAZA)	PA/001/2020-2021/HQ/C/10	IS	QCBS	L/S	31/08/2020	14-Sep-20	28-Sep-20	26-Nov-20	30-Nov-20	28-Jan-21	19-Feb-21		12-Mar-21	11-Apr-21	Plan Actual
11	Design Works and Supervision of Mbeya Regional Office	PA/001/2020-2021/HQ/C/11	NCS	QCBS	L/S	31/08/2020	28-Sep-20	12-Oct-20	10-Dec-20	14-Dec-20	11-Feb-21	5-Mar-21		26-Mar-21	25-Apr-21	Plan Actual
12	Revising the Environmental and Social Impact Assessment (ESIA) Report to International Standards for Construction of 220kV Transmission Line from DSM to Morogoro(166.4km) and from Morogoro to Makutupora - Kitinku (336km) for Electrification of the Standard Gauge Railway (LOT I & II) Lines	PA/001/2020-2021/HQ/C/12	RCS	QCBS	L/S	31/08/2020	N/A	N/A	6-Sep-20	7-Sep-20	10-Oct-20	30-Oct-20		6-Nov-20	11-Nov-20	Plan Actual
13	Resettlement Action Plan (RAP) for Construction of 220kV Transmission Line for Electrification of Standard Gauge Railway LOT I & II (Dar es Salaam – Morogoro and Morogoro - Makutupora)	PA/001/2020-2021/HQ/C/13	RCS	QCBS	L/S	31/08/2020	N/A	N/A	27-Sep-20	28-Sep-20	31-Oct-20	20-Nov-20		27-Nov-20	2-Dec-20	Plan Actual
14	Updating of Strategic Environmental Assessment (SEA) Report for Julius Nyerere Hydropower Project (JNHPP) to Incorporate Comments from UNESCO	PA/001/2020-2021/HQ/C/14	SSS	QCBS	L/S	31/08/2020	N/A	N/A	11-Oct-20	12-Oct-20	14-Nov-20	4-Dec-20		11-Dec-20	16-Dec-20	Plan Actual
15	Design Works and Supervision of Singida Regional Office	PA/001/2020-2021/HQ/C/15	NCS	QCBS	L/S	31/08/2020	14-Sep-20	28-Sep-20	26-Nov-20	30-Nov-20	28-Jan-21	19-Feb-21		12-Mar-21	11-Apr-21	Plan Actual
16	Design Works and Supervision of Mwanza Regional Office	PA/001/2020-2021/HQ/C/16	NCS	QCBS	L/S	31/08/2020	28-Sep-20	12-Oct-20	10-Dec-20	14-Dec-20	11-Feb-21	5-Mar-21		26-Mar-21	25-Apr-21	Plan Actual
17	Design Works and Supervision of Kinondoni South Regional Office	PA/001/2020-2021/HQ/C/17	NCS	QCBS	L/S	31/08/2020	28-Sep-20	12-Oct-20	10-Dec-20	14-Dec-20	11-Feb-21	5-Mar-21		26-Mar-21	25-Apr-21	Plan Actual

LEGEND

NCS	- National Competitive Selection
ICS	- International Competitive Selection
RCS	- Restricted Competitive Selection
SSS	- Single Source Selection
IS	- Individual Selection
L/S	- Lumpsum
QCBS	- Quality and Cost Based Selection

TANESCO - Tanzania Electric Supply Company Limited

TANZANIA ELECTRIC SUPPLY COMPANY LIMITED